

IMPLEMENTATION SEQUENCE:

1. CONSTRUCT NEW REUSE STORAGE BASIN
2. DIRECT ALL WASTEWATER TO EAST LAGOON
3. REMOVE BIOSOLIDS AND WASTEWATER FROM WEST LAGOON
4. CLEAN AND LINE BOTTOM OF WEST LAGOON
5. CONSTRUCT PARTITION WALL IN WEST LAGOON
6. INSTALL AERATION AND DISINFECTION EQUIPMENT IN WEST LAGOON
7. INSTALL PIPING FROM WEST LAGOON TO NEW REUSE STORAGE LAGOON
8. OPEN FEED TO WEST LAGOON
9. DIRECT ALL WASTEWATER TO WEST LAGOON
10. REMOVE BIOSOLIDS AND WASTEWATER FROM EAST LAGOON
11. PREPARE EAST LAGOON FOR FUTURE REUSE STORAGE



XREFS: TB11X17, IMAGES: Lagoon Aerial.jpg

DATE: 3/9/09 TIME: 4:58:03 PM
 SERVER: SERVICE:
 PATH: \\CSB070002\SUPPLEMENTAL WASTEWATER PER\CA00\CIVL
 DRAWING NAME: WW03.DWG
 PLOTTING VIEW:
 DESIGNER: MPT PROJ. MGR: WLK

NOLTE
 BEYOND ENGINEERING
 1975 RESEARCH PARKWAY, SUITE 105 COLORADO SPRINGS, CO. 80920
 719.268.6600 TEL. 719.268.9200 FAX WWW.NOLTE.COM

VILLAGE OF CIMARRON
 END RESULT OF WASTEWATER ALTERNATIVE 2
TWO TRAIN WEST LAGOON TREATMENT - EAST LAGOON/NEW BASIN STORAGE
 PREPARED FOR: VILLAGE OF CIMARRON DATE SUBMITTED: DEC. 2008

SHEET NUMBER
3
 OF 4 SHEETS
 JOB NUMBER
CSB070002